

City of Portland, Maine

Portland Water District

**Combined Sewer Overflow
Long Term Control Plan Update**

City Council Workshop

November 8, 2010




WRIGHT-PIERCE

Workshop Objectives

- ◆ Review Multi-tier CSO Program And Progress
- ◆ Update On Tier 2 Progress, Suggested Tier 2 Modifications And Preliminary Tier 3 Actions
- ◆ Timeline For Council Actions
 - ◆ January: Approval Of Tier 2 Modifications
 - ◆ Late Spring: Approval Of Future Plan
 - ◆ LTCP Due To MEDEP: June 2011
- ◆ Agenda
 - ◆ Planning To Date
 - ◆ Preliminary Findings And Recommendations

Background

- ◆ Combined Sewers:
 - ◆ Common Practice
 - ◆ 772 US Cities
- ◆ Portland Sewers
 - ◆ Date Back To 1870's
 - ◆ Virtually All Built As Combined Sewers
 - ◆ 4,200 Acres Total
 - ◆ Distinct Catchment Areas




CSO Regulatory Compliance

- ◆ **EPA/DEP Requirements**
 - ◆ **CSO's Are Violations Of Clean Water Act**
 - ◆ **Put Communities On Schedule**
 - ◆ **Update Every 5 Years**
- ◆ **Portland Consent Order History**
 - ◆ **1991 – Order Entered**
 - ◆ **1993 – Master Plan Submitted**
 - ◆ **1997 - Approved CSO Master Plan Goals**

Overall Goals of 1993 LTCP Program


- ◆ Elimination Of 33 Of The 39 CSOs
- ◆ Reduce CSO Events By 85 Percent
- ◆ Reduce CSO Discharges From 720 MG/YR To 87 MG/YR –
 - ◆ From 11 % Of Total System Flow (6.6 BG/YR)
 - ◆ To 1.3 % Of Total Flow
- ◆ Eliminate CSO Discharges To Capisic Brook, Fore River, Presumpscot Estuary, Casco Bay
- ◆ Minimize CSO To Back Cove, Portland Harbor

1993 Status and Goals



CSO Abatement History Timeline

- ◆ 1993 – Master Plan Submitted
- ◆ 1997 – 5 Yr Update – 45 Tier I Projects
- ◆ 2003 – 5 Yr Update – 75 Tier II Projects
- ◆ 2007 – Tier II Implementation Plan -
 - ◆ 2009 – 2013 Yearly Compliance Deadlines
 - ◆ \$61 Million Bond Issue
- ◆ 2011 – Tier III LTCP Update Plan
- ◆ 2013 – Tier II Complete




Current Study Purpose

- ◆ Enhance System Model
- ◆ Assess/Review Tier II Work To Date
- ◆ Develop Tier III plans
 - ◆ Consider Impacts of Emerging Stormwater Requirements
 - ◆ Done In Conjunction with Portland Water District
 - ◆ Regular Consultation with Stakeholders

Tier II Review

- ◆ Capisic Brook –
 - ◆ Stay the course
- ◆ Fall Brook –
 - ◆ Plan Falls Short Of Objectives
 - ◆ Requires \$35 Million More Separation Work To Meet Goal
 - ◆ Priority Separation/ Storage Alternative Meets Objective Less Cost
 - ◆ Enhances Pollution Control Vs Separation



Baxter Blvd North Storage Conduit

- ◆ Built in Roadway
- ◆ Coordinate with others
 - ◆ Neighborhood
 - ◆ Utilities
 - ◆ Parks/Trails
 - ◆ Other Stakeholders
- ◆ Schedule:
 - ◆ DEP Approval – January 2012
 - ◆ Complete Design/Permitting – Spring 2012
 - ◆ Construction complete 2013



Tier II Projects Deferred

2011 Construction	Projected Cost
Ocean Avenue - Read Street to Carlyle Road	
Loring Avenue Area	
Total Deferred Value =	\$1,240,200

2012 Construction	Projected Cost
Malilly Road	
Allen Ave - East of PATHS	
Fall Brook Street	
Allen Ave - Harvard to Plymouth	
Woodlawn Avenue Area	
Total Deferred Value =	\$2,599,200

2013 Construction	Projected Cost
Auburn Street @ Sanborn Street	
Washington Ave & Auburn Street	
Washington Ave @ Skylark	
Washington Ave - Greenwood to Coolidge	
Total Deferred Value =	\$3,305,700
Grand Total Deferred Value =	\$7,145,100

Tier III

◆ Focus Areas

◆ Back Cove West/South


- Reduce Total CSO's In Back Cove To 70 MG/YR From 416 MG/YR

◆ Fore River

- Eliminate CSO's

◆ Portland Harbor

- Reduce CSO's To 17 MG/YR From 145 MG/YR



Alternatives Considered

◆ Storage



◆ Separation



◆ Treatment

◆ Green Solutions



EEWWTF/NEPS Wet Weather Improvements



Green Infrastructure

- ◆ Objective: Manage stormwater before it enters sewer system to reduce downstream CSOs
- ◆ Potential Locations
 - ◆ Deering Oaks (Back Cove South)
 - ◆ Baxter Woods (Back Cove West)
 - ◆ Ocean Avenue (Back Cove North)
- ◆ Potential Technologies
 - ◆ Infiltration Basins
 - ◆ Rain gardens
 - ◆ Porous Pavement

Bioretention System



Rain Garden



Vegetated Swale



Vegetated Buffer/Filter Strip



Dry Well/Infiltration Trench




Permeable Pavement



Stormwater Planter/Tree Box Filter



Micro-Bio Inlet




Recommendations

- ◆ **No Single Option Provides Practical Solution**
 - ◆ Separation At \$525 Million
 - ◆ Storage At \$250 Million
 - ◆ Green Options And Treatment Not Practical For Complete Solution
- ◆ **Recommend Mix Of Solutions**
 - ◆ High Reliance On Storage
 - ◆ Supplemental Separation/Rehabilitation/Green Projects
 - ◆ Treatment As Necessary For Final Component

Recommendations


- **Back Cove South/West Storage Conduits**
 - \$55 Million, Including \$10 Million Separation /Green Projects
 - 5-10 Years;
- **Fore River/Harbor Storage**
 - \$70 Million Including \$15 Million Separation /Green Projects
 - 5-10 Years;
- **Upgrade Treatment Facility**
 - \$45 Million
 - 5-10 Years
- Sequencing Open For Discussion




Fiscal Implications

- **Focus: Impact On Homeowner Charges And Income**
- **Assumed:**
 - City CIP For Sewer
 - PWD CIP For WWTF And Improvements
 - Flat Sales
 - Some SRF, Some Market Financing
- **Looked At Both 15 And 30 Year Schedules**


Construction Cashflow of Aggressive Schedule




Impact of Tier 3 on Total Expenses



Impacts on Household Charges



Affordability Consequences of Proposed Tier 2/3 Program— Household Burden Index



Financial Summary

- ◆ **Total Capital Investments**
 - ◆ \$170 million CSO
 - ◆ \$45 - \$90 Million Sewer repair/rehabilitation
 - ◆ \$60 Million PWD Treatment Expense
- ◆ **Annual Sewer Rate Increases Through First 10 Years Tier III**
 - ◆ **Baseline: 4.7 %**
 - ◆ **15 Year Schedule: 7.5 %**
 - ◆ **30 Year Schedule: 6.3 %**
- ◆ **Median Household Income:**
 - ◆ **Burden Approaches, Not Exceed EPA “Affordability” Measure**

Next Steps

- ◆ **Continue to Refine Tier III**
- ◆ **Modify Consent Decree/Permit by January**
- ◆ **Council Briefings, Deliberations in Spring**
- ◆ **Submit Plan by End of June**
- ◆ **Continue Tier II Design and Construction**
- ◆ **Commence Tier III Design and Construction**
- ◆ **Complete Tier II 2013**
- ◆ **Begin Tier III Construction**