

Woodford Street/Woodford Corner Storm Drain Project

Project Owner:	City of Portland – Woodford Street MDOT – Woodford Corner
Sewershed:	Back Cove
CSO's Impacted:	012 Woodford
Year Contracted:	2017
Bid Amount:	City – \$1,176,000 MDOT – \$1,118,000
Bid Date:	April 2017
Prime Consultant:	City - Sebago Technics MDOT - HNTB
Prime Contractor:	City - D&C Construction MDOT - Shaw Brothers

Project Overview:

To accomplish the goals of the LTCP the City, along with their design consultants Sebago Technics, the City of Portland intends on constructing the 2.30 million dollar separated stormwater system and drain outfall down Woodford Street discharging at the shoreline of Back Cove.

The project will consist primarily of 2,000 feet of storm drain pipe and 1,000 feet of sewer replacement pipe, as well as an outfall with riprap apron located at Back Cove. Backflow preventers will be installed on the storm drain preventing high tides from impacting the Baffle Box stormwater treatment system prior to discharge.

And finally, the roadway configuration will be restored with curbing alterations, addition of sidewalk, pedestrian crossings, and traffic striping.

The completion of this phase 1 is estimated to be at the end of August 2017.

The completion of phase 2 is estimated to be at the end of 2017



Progress Dates:

March 2017- Initiation of Phase 1

August 2017- Initiation of Phase 2